



Engineering Services Manager's Report

Engineering and Operations Committee

Item 7b

June 11, 2018

Palos Verdes Reservoir Rehabilitation

- Scope – Replace cover & liner, modify inlet/outlet structures, & replace WQ monitoring system
- Contract amount – \$29,560,000
- Start date – Dec. 21, 2015
- Contractor – OHL USA, Inc.
- 83% complete based on earnings
- Estimated completion – September 2018

Palos Verdes Reservoir Rehabilitation



Palos Verdes Reservoir Rehabilitation



Palos Verdes Reservoir Rehabilitation



Palos Verdes Reservoir Rehabilitation



Palos Verdes Reservoir Rehabilitation



Lake Mathews Headworks Forebay

- Scope – Repair of headworks forebay liner and outlet tower.
- Contract amount – \$3,248,000
- Start Date – December 7, 2017
- Contractor – J.F. Shea Construction, Inc.
- 64% complete based on earnings
- Estimated completion – September 2018

Lake Mathews Headworks Forebay



Lake Mathews Headworks Forebay



Lake Mathews Headworks Forebay



